

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

TRIBAL WELFARE ENGINEERING DEPARTMENT – Construction of S.T.Boys Hostel at Jaggayyapeta in Krishna District– Granting of post facto extension of time up to 20-08-2008 duly imposing a fine of Rs.5,000/- Orders - Issued.

= = = = =

SOCIAL WELFARE (T.W. Ser.II.2) DEPARTMENT

G.O.Rt.No.808

Dated 29-09-2010

Read the following.

1. G.O.Rt.No.412, SW (TW.Bud) Dept., dated 10.9.2004
2. From the ENC, TW, Hyd. Lr.No.TA4/AEE/13/1279/09, dated 23.12.2009.
3. Govt. Memo.No. 229/TW.Ser.II.1/2010-1, dated 26.2.2010
4. From the ENC, TW, Hyd Lr.No.TA4/AEE/13/1279/2009, dated 17.7.2010

ORDER:

In the reference 2nd and 4th read above, the Engineer-in-Chief (Tribal Welfare), Hyderabad has stated that in the G.O. 1st read above, administrative sanction has been accorded by the Government for the work construction of S.T. Boys Hostel at Jaggayapeta in Krishna District, and the technical sanction was accorded by the Ex-Officio Superintending Engineering, Tribal Welfare, Hyderabad for Rs.50,00,000/- vide T.S.No. 30/EOSE/TW/Hyd./2004-05, dt.4.3.2005. Further, work was accepted by the Ex-Officio Superintending Engineer, Tribal Welfare, Hyderabad in favour of Sri.B.Eswar Rao at 2.25% less than ECV. The agreement was included on 10.9.2005 by the Executive Engineer, Tribal Welfare, Srisailam for a contract value of Rs.46,42,966/-. Due to non availability of Government land the revenue authorities have not allotted the land, after constant persuasion on the District Collector, Krishna district has addressed to C.E.O., Zilla Parishad, Krishna District for allotment of site on 25.11.2005, and the CEO Zilla Parishad, Krishna District has allotted land of 0.60 cents to District Tribal Welfare Officer, Krishna District which is after the lapse of agreement period. The contractor who has entered into agreement with SSR 2004-05 and after lapse of 14 months, has executed and completed the work with in the agreement rates without any claims. The contractor has approached the O/o Engineer-in-Chief, Tribal Welfare, Hyderabad several times for cancellation of work as the agreement period was elapsed due to non handing over of site. However the site was taken over possession on 26.10.2006 from the CEO, Zilla Parishad, Krishna District and the contractor has been asked to start the work, the contractor started the work and completed the work by 20.8.2008 and handed over the building to the concerned authority, The Engineer-in-Chief, Tribal Welfare, Hyderabad has requested the Govt. to grant post facto Extension of Time upto 20.8.2008 duly imposing a fine of Rs.5000/-.

2. In the circumstances stated by the Engineer-in-Chief (TW), Hyderabad in the reference 2nd and 4th read above, and Government after careful examination of the matter hereby accord for granting of post facto extension of time to the work Construction of S.T.Boys Hostels at Jagayyapeta in Krishna District up to 20-08-2008 duly imposing a fine of Rs.5000/- (Rupees Five Thousand Only).

3. The Engineer-in-Chief, Hyderabad shall take action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

A.K.TIGIDI
Special Chief Secretary to Government

To
The Engineer-in-Chief (TW)
Hyderabad

Copy to:

P.S. to Minister (TW & RIAD)

P.S. to Special Chief Secretary to Government (TW), Hyd.

Sf / Sc

//FORWARDED :: BY ORDER//

SECTION OFFICER